Name of Work: Providing new borewells and CC Roads, drains development in Nagawara, Mestripalya and other adjacent Layouts

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
32	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)							
	Date of Measurement: 09-01-20							
	RCC Drain							
	Coffee Board Layout							
	Sai Mandir road							
	LHS							
	Ch: 0 to 30m		1.00	30.00	0.75		22.50	
	Ch: 30 to 60m		1.00	30.00	0.75		22.50	
	Ch: 60 to 90m		1.00	30.00	0.75		22.50	
	Ch: 90 to 104m		1.00	14.00	0.75		10.50	
	RHS							
	Ch: 0 to 30m		1.00	30.00	0.75		22.50	
	Ch: 30 to 60m		1.00	30.00	0.75		22.50	
	Ch: 60 to 90m		1.00	30.00	0.75		22.50	
	Ch: 90 to 106m		1.00	16.00	0.75		12.00	
	Mesthripalya, Arogyappa Lt							
	Cross Road A							
	LHS							
	Ch: 0 to 24.7m		1.00	24.70	0.90		22.23	
	RHS							
	Ch: 0 to 7m		1.00	7.00	0.90		6.30	
	Cross Road B							
	LHS							
	Ch: 0 to 16.2m		1.00	16.20	0.90		14.58	
	Ch: 0 to 14.0m		1.00	14.00	0.90		12.60	
	RHS							
	Ch: 0 to 26m		1.00	26.00	0.90		23.40	
	Cross Road C							
	LHS							
	Ch: 0 to 30m		1.00	30.00	0.90		27.00	
	Ch: 30 to 60m		1.00	30.00	0.90		27.00	
	Ch: 60 to 79.6m		1.00	19.60	0.90		17.64	
	Dead End		1.00	6.00	0.90		5.40	
	RHS							
	Ch: 0 to 30m		1.00	30.00	0.90		27.00	
	Ch: 30 to 60m		1.00	30.00	0.90		27.00	
	Ch: 60 to 77.1m		1.00	17.10	0.90		15.39	
	Cross Road D							

	LHS									
	Ch: 0 to 30m		1.00	30.00	0.90				27.00	
	Ch: 30 to 60m		1.00	30.00	0.90				27.00	
	RHS									
	Ch: 0 to 30m		1.00	30.00	0.90				27.00	
	Ch: 30 to 60m		1.00	30.00	0.90				27.00	
	Ch: 60 to 66m		1.00	6.00	0.90				5.40	
	Leadoff Drain									
	Ch: 0 to 30m		1.00	30.00	0.90				27.00	
	Ch: 30 to 56m		1.00	19.00	0.90				17.10	
									540.54	**Sqm**

checked.

Assistant Executive Engineer,
R.R. Nagar Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer

Newzen Consultants Bangalore

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore